

PROJECT: 220030 - Bridge Blvd Reconstruction - Phase I

SUPERINTENDANT: JOHN MACIAS



ITEM / TASK	UNIT	QTY	WEEK: AUG 3-7							WEEK: AUG 10-14							WEEK: AUI 17-21							COMMENTS / NOTES
			DAY:							DAY:							DAY:							
			S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	
POTHOLE				X	X	X	X	X			X	X	X	X	X									
SUBGRADE PREP C&G (66+00-47+50)				X	X	X																		
BASE COURSE C&G (66+00-47+50)						X	X	X																
SUBGRADE PREP MEDIAN C&g (66+00-47+50)											X	X	X											
BASE COURSE MEDIAN C&G (66+00-47+50)												X	X	X										
SLIP / INSTALL C&G (66+00-47+50)											X	X	X	X	X									
NMGCO GASLINE RELOCATION (DELAY)						X	X				X	X	X	X	X			X	X	X	X	X		
DRIVEPADS & SIDEWALK																		X	X	X	X	X		
HEADER WALL MODIFICATION											X	X	X	X										
INSTALL 72" STORM DRAIN PIPE													X	X				X	X	X	X	X		
MWI INSTALL CONDUITS				X	X	X	X	X			X	X												
INSTALL LIGHT BASES																		X	X	X	X			
INBSTALL 18" & 24" LATERAL						X	X				X													
INSTALL MH BASE (61B)											X	X												
INSTALL DROP INLET (61B)												X	X											
INSTALL MH BASE (56B)													X	X										
INSTALL DROP INLET (56B)																		X	X					